

# ENGINEERING Project Status Report

## CONSTRUCTION SECTION

January 2014

PROJECT: **Downtown Traffic Sig & St Light Upgrades-A, Bid#13-171** CPB#: 324-041110-201824110  
TERMINI: Broad Street Area INSPECTOR: Cassell  
CONTRACTOR: R J Haynie & Associates PROJ TYPE: Traffic  
CONCEPT: Upgrade traffic signals & street light infrastructures CONTRACT AMT: \$2,179,866.00  
FUNDING: SPLOST IV

PROJECT: **Downtown Traffic Sig & St Light Upgrades-B, BID#13-171** CPB#:324-041110-201824115  
TERMINI: Telfair Street Area INSPECTOR:  
CONTRACTOR: R J Haynie & Associates PROJ TYPE: Traffic  
CONCEPT: Upgrade traffic signals & street light infrastructures CONTRACT AMT: SAME AS UPGRADES A  
FUNDING: SPLOST IV

PROJECT: **East Augusta Street Drainage, Bid#10-159** CPB#: 328-041110-211828101  
TERMINI: E. Boundary St. Levee, I-520 & Laney Walker Blvd. INSPECTOR:  
CONTRACTOR: Blair Const PROJ TYPE: Drainage  
CONCEPT: address flooding and associated roadway CONTRACT AMT: \$3,563,562.18  
FUNDING: SPLOST VI

PROJECT: **Highland Ave Resurfacing, Bid#13-200** CPB#: 371-041110-T13041119  
TERMINI: INSPECTOR:  
CONTRACTOR: Blair Const PROJ TYPE:  
CONCEPT: Resurfacing CONTRACT AMT: \$517,079.90  
FUNDING: TIA Band I

# **ENGINEERING Project Status Report**

## **CONSTRUCTION SECTION**

### **January 2014**

PROJECT: **Marvin Griffin Road Bid#12-180**  
TERMINI: SR 56 (Mike Padgett Hwy)-SR 56 Spur (Doug B. Pkwy)  
CONTRACTOR: Mabus Brothers Construction  
CONCEPT: Widen to 4 lanes with turn lanes where needed  
FUNDING: SPLOST III

CPB#: 323-041110-296823603  
INSPECTOR:  
PROJ TYPE: Roadway  
CONTRACT AMT: \$235,191.53

PROJECT: **Walton Way Signal, Bid 13-171**  
TERMINI: VARIES  
CONTRACTOR: R J Haynie & Associates  
CONCEPT:  
FUNDING: SPLOST VI

CPB#: 328-041110-212828104  
INSPECTOR:  
PROJ TYPE: Traffic LENGTH:  
CONTRACT AMT: SAME AS UPGRADES A

PROJECT: **Wrightsboro Rd. Improvements**  
TERMINI: Jimmie Dyess Parkway to I-520 SB lanes  
CONTRACTOR: Reeves Construction  
CONCEPT: 4 lanes w/median, curb, gutter, & sidewalk  
FUNDING: GDOT

CPB#: 323-041110-296823309  
INSPECTOR:  
PROJ TYPE: Roadway LENGTH: 2.565  
CONTRACT AMT: N/A